

Details of Project under UIG

(as on 09.09.2010) (All amount in INR Laks)

A. Remodelling of Storm Water

1. Vrishabhavathi Valley

- Catchment area – 8,640 Ha.
- Drain Length - 89.16 Km.

Approved Cost	Tendered Cost	Instalments Released	Cumulative Expenditure
22826.00	17890.44	17119.47	16903.97

2. Challaghatta Valley

- Catchment area – 3,910 Ha.
- Drain Length - 34.19 Km.

Approved Cost	Tendered Cost	Share Released	Expenditure
11857.00	8874.06	5928.44	4265.44

3. Hebbal Valley

- Catchment area – 5,710 Ha.
- Drain Length - 78.32 Km.

Approved Cost	Tendered Cost	Share Released	Expenditure
18474.00	15022.15	13855.47	10547.92

4. Koramangala Valley

- Catchment area – 6,240 Ha.
- Drain Length - 56.19 Km.

Approved Cost	Tendered Cost	Share Released	Expenditure
11149.00	7864.18	8361.71	5950.36

B. Underpasses and Grade Separators

1. Construction of under pass at Malleshwaram Circle

Approved Cost	1245.21
endered Cost	1641.00
Contractor Name	M/s ECCI Ltd
Instalments Released	1027.92
Cumulative Expenditure	1609.62
Status	Underpass work is completed and traffic allowed.



2. Construction of under pass at Tagore Circle

Approved Cost	1755.90
Tendered Cost	1951.00
Contractor Name	Sri.M.Jagantha & Simplex Pvt Ltd (Joint Venture)
Instalments Released	438.98
Cumulative Expenditure	488.68
Status	Work is Under Progress



3. Construction of Grade Separators at Gali Anjaneya Temple Junction

Approved Cost	Tendered Cost	Contractor Name	Instalments Released	Cumulative Expenditure	Status
3193.24	2083.00	M/S National Projects Construction Corporation Limited	1836.58	1693.51	Work is under progress.



4. Construction of Grade Separator at Yeshwantpur Circle

Approved Cost	2157.91
Tendered Cost	1932.00
Contractor Name	M/s Simplex Infrastructure Ltd
Instalments Released	1780.44
Cumulative Expenditure	1836.41
Status	Work is completed and traffic is allowed.



5. Construction of under pass at Hennur-Banaswadi Ring Road Junction

Approved Cost	2543.79
Tendered Cost	2673.35
Contractor Name	M/s PJB Engineers
Instalments Released	1461.89
Cumulative Expenditure	2718.93
Status	Work is completed and traffic is allowed.



6. Construction of under pass at Kadirenahalli Ring Road Junction

Approved Cost	2486.90
Tendered Cost	2871.57
Contractor Name	M/s Madhava Hytech & Bramhaputra (JV)
Instalments Released	1429.45
Cumulative Expenditure	1522.29
Status	Work under progress.



7. Construction of Under Pass at Puttenahalli Ring Road Junction

Approved Cost	2284.84
Tendered Cost	2299.90
Contractor Name	M/s EPI Ltd
Instalments Released	1314.64
Cumulative Expenditure	1800.97
Status	Work under progress.



8. Construction of Under Pass at Prof.C.N.R.Rao Circle

Approved Cost	Tendered Cost	Contractor Name	Instalments Released	Cumulative Expenditure	Status
2260.62	3014.85	M/s Madhava Hytech – ECCI (JV)	735.16	444.47	Work under progress.



C. Roads

1. Upgradation of Sidewalk and asphaltic work of Roads and surroundings, M.G. Road area

Approved Cost	Tendered Cost	Contractor Name	Share Released	Expenditure	Status
4361.16	4557.00	M/s KLAC	3270.84	5440.96	Work is completed.

2. Upgradation of Sidewalk and asphaltic work of Roads and surroundings, Koramangala area

Approved Cost	Tendered Cost	Contractor Name	Share Released	Expenditure	Status
5044.90	5796.00	M/s KLAC	3783.68	4216.40	Work is Completed.



80 ft Road Indiranagara Completed Footpath & Road



S.J.P. Road Completed Footpath & Road