

## Details of BSUP Projects

(As on 12.09.2011) (All amount in INR Laks)

	Approved Cost	Tendered Cost	Contractor Name	Instalments Released	Cumulative Expenditure	Status
Redevelopment of Slums: Kalyani Slum & Jasma Bhavan slum	438.34			196.38		32 DU's at Kalyani Slum is Completed.  88 DU's at Jasma Bhavan is in completion date (95% progress)
Redevelopment of Slums: Kodihalli, Bakshi Garden, Netaji Subash Chandra Bose	534.53	1303.08	S.R.Ravi	240.40	841.74	24 DU's at Kodihalli is completed.  48 DU's at Bakshi Garden is completed.  48 DU's at Netaji Subash Chandra Bose slum is completed.

(Kalyani Slum: 32 units) – Completed and Occupied



Bakshi Garden



Kodihalli Slum – (No. of Units: 35)



	Approved Cost	Tendered Cost	Contractor Name	Instalments Released	Cumulative Expenditure	Status
Up gradation of 13 slums	5088.00		M/s KSPHC and M/s KSCB	1026.27	1563.92	<p>Construction of 27 DUs and an Angawadi at Ambedkar slum ward (Vasanth Nagar) has been completed and ready for allotment</p> <p>Construction of 8 DUs and at Ambedkar slum ward (Shivaji Nagar) – date of completion 31.3.2011</p> <p>Construction of 36 DUs and at Muniyappa Garden has been completed and shortly allotment will be made</p> <p>Construction of 24 DUs and at Gopala pura slum – date of completion 31.3.2011</p> <p>Construction of 32 DUs and a community hall is under progress- date of completion 31.3.2011</p> <p>Construction of 1448 DUs has been handed over to KSCB as per the 16th SLEC decision.</p>