

Details of BSUP Projects

(As on 31.08.2012) (All amount in INR Laks)

	Approved Cost	Tendered Cost	Contractor Name	Instalments Released (Gol + GoK)	Cumulative Expenditure	Status
Redevelopment of Slums: Kalyani Slum & Jasma Bhavan slum	438.34	1303.08	S.R.Ravi	294.57	1010.06	Completed. 32 DU's at Kalyani Slum and 88 DU's at Jasma Bhavan is completed and handed over to beneficiaries
Redevelopment of Slums: Kodihalli, Bakshi Garden, Netaji Subash Chandra Bose	534.53			360.60		24 DU's at Kodihalli is completed. 48 DU's at Bakshi Garden is completed. Construction of 48 DU's at Netaji Subash Chandra Bose slum is handed over to KSDB.

(Kalyani Slum: 32 units) – Completed and Occupied



Bakshi Garden



Kodihalli Slum – (No. of Units: 24)



	Approved Cost	Tendered Cost	Contractor Name	Instalments Released	Cumulative Expenditure	Status
Up gradation of 13 slums	5088.00		M/s KSPHC and M/s KSCB	1026.27	1563.86	<p>Out of approved 1524 DUs, BBMP has handed over construction of 1400 DU's to KSDB. Remaining 124 DUs in the following five slums:</p> <p><i>Ambedkar Slum (Ward No.93) :-</i> Construction of 27 DUs have been completed and handed over to beneficiaries.</p> <p><i>Muniyappa Garden Slum (WardNo. 79) :-</i> Construction of 36 DU's have been completed and handed over to beneficiaries.</p> <p><i>Ambedkar Slum (Ward No. 92) :-</i> Construction of 8 DU's have been taken up and physical progress is 85%. Likely to be completed by March 2012.</p> <p><i>Gopal Pura Slum (Ward No. 96):</i> Out of 24 DUs, construction of 8 DU's has been taken up, 3DUs have been shifted to Ambedkar Slum,Vasanth Nagar and the remaining 13 DUs could not be taken up due to unwillingness of beneficiaries. A proposal will be sent informing SLNA to relocate remaining 13 DUs. Physical progress is 65%. Likely to be completed by June 2012.</p> <p><i>N.S.Palya Slum (Ward No. 176):</i> Construction of 32 DUs is under progress – Physical progress is 65%. Likely to be completed by June 2012.</p>