

Details of Project under UIG

(As on 31.03.2013) (All amount in INR Laks)

A. Remodelling of Storm Water

1. Vrishabhavathi Valley

- Catchment area – 8,640 Ha.
- Drain Length - 89.16 Km.

| Approved Cost | Tendered Cost | Instalments Released (Gol + GoK) | Cumulative Expenditure |
|---------------|---------------|----------------------------------|------------------------|
| 42089.00 | 17890.44 | 8559.74 | 19828.87 |

2. Challaghatta Valley

- Catchment area – 3,910 Ha.
- Drain Length - 34.19 Km.

| Approved Cost | Tendered Cost | Instalments Released (Gol + GoK) | Cumulative Expenditure |
|---------------|---------------|----------------------------------|------------------------|
| 10593.00 | 8874.06 | 2964.24 | 5171.09 |

3. Hebbal Valley

- Catchment area – 5,710 Ha.
- Drain Length - 78.32 Km.

| Approved Cost | Tendered Cost | Instalments Released (Gol + GoK) | Cumulative Expenditure |
|---------------|---------------|----------------------------------|------------------------|
| 26998.00 | 15022.15 | 6927.74 | 12833.54 |

4. Koramangala Valley

- Catchment area – 6,240 Ha.
- Drain Length - 56.19 Km.

| Approved Cost | Tendered Cost | Instalments Released (Gol + GoK) | Cumulative Expenditure |
|---------------|---------------|----------------------------------|------------------------|
| 12858.00 | 7864.18 | 4180.85 | 8401.09 |

B. Underpasses and Grade Separators

1. Construction of under pass at Malleshwaram Circle

| | |
|----------------------------------|---|
| Approved Cost | 1245.21 |
| Tendered Cost | 1641.00 |
| Contractor Name | M/s ECCI Ltd |
| Instalments Released (Gol + GoK) | 622.92 |
| Cumulative Expenditure | 1693.49 |
| Status | Underpass work is completed and traffic allowed. |



2. Construction of under pass at Tagore Circle

| | |
|----------------------------------|---|
| Approved Cost | 1755.90 |
| Tendered Cost | 1951.00 |
| Contractor Name | Sri.M.Jagantha & Simplex Pvt Ltd (Joint Venture) |
| Instalments Released (Gol + GoK) | 816.49 |
| Cumulative Expenditure | 1936.30 |
| Status | Underpass work is completed and traffic allowed. |



3. Construction of Grade Separators at Gali Anjaneya Temple Junction

| Approved Cost | Tendered Cost | Contractor Name | Instalments Released (Gol + GoK) | Cumulative Expenditure | Status |
|---------------|---------------|--|----------------------------------|------------------------|-------------------------|
| 3008.00 | 2595.00 | M/S National Projects Construction Corporation Limited | 1398.72 | 2771.16 | Work is under progress. |



4. Construction of Grade Separator at Yeshwantpur Circle

| | |
|----------------------------------|--|
| Approved Cost | 2157.91 |
| Tendered Cost | 1932.00 |
| Contractor Name | M/s Simplex Infrastructure Ltd |
| Instalments Released (Gol + GoK) | 1033.44 |
| Cumulative Expenditure | 1960.29 |
| Status | Work is completed and traffic is allowed. |



5. Construction of under pass at Hennur-Banaswadi Ring Road Junction

| | |
|----------------------------------|--------------------------|
| Approved Cost | 2543.79 |
| Tendered Cost | 2673.35 |
| Contractor Name | M/s PJB Engineers |
| Instalments Released (Gol + GoK) | 1182.46 |
| Cumulative Expenditure | 2700.82 |
| Status | Work is completed |



6. Construction of under pass at Kadirenahalli Ring Road Junction

| | |
|----------------------------------|--|
| Approved Cost | 2486.90 |
| Tendered Cost | 2871.57 |
| Contractor Name | M/s Madhava Hytech & Bramhaputra (JV) |
| Instalments Released (Gol + GoK) | 1156.13 |
| Cumulative Expenditure | 2743.67 |
| Status | Work is completed and traffic is allowed. |



7. Construction of Under Pass at Puttenahalli Ring Road Junction

| | |
|----------------------------------|---------------------------|
| Approved Cost | 2284.84 |
| Tendered Cost | 2299.90 |
| Contractor Name | M/s EPI Ltd |
| Instalments Released (Gol + GoK) | 1062.87 |
| Cumulative Expenditure | 2044.62 |
| Status | Work is Completed. |



8. Construction of Under Pass at Prof.C.N.R.Rao Circle

| Approved Cost | Tendered Cost | Contractor Name | Instalments Released (Gol+GoK) | Cumulative Expenditure | Status |
|---------------|---------------|--------------------------------|--------------------------------|------------------------|----------------------|
| 2260.62 | 3014.85 | M/s Madhava Hytech – ECCI (JV) | 847.94 | 1720.08 | Work under progress. |



C. Roads

1. Upgradation of Sidewalk and asphaltic work of Roads and surroundings, M.G. Road area

| Approved Cost | Tendered Cost | Contractor Name | Share Released | Expenditure | Status |
|---------------|---------------|-----------------|----------------|-------------|---------------------------|
| 4361.16 | 4557.00 | M/s KLAC | 1898.93 | 4560.77 | Work is completed. |

2. Upgradation of Sidewalk and asphaltic work of Roads and surroundings, Koramangala area

| Approved Cost | Tendered Cost | Contractor Name | Share Released | Expenditure | Status |
|---------------|---------------|-----------------|----------------|-------------|---------------------------|
| 5044.90 | 5796.00 | M/s KLAC | 2522.28 | 4216.41 | Work is Completed. |



M.G. Road, Completed footpath & Road



Kaggadaspur Road