



BRUHATH BANGALORE MAHANAGARA PALIKE

Office of the Executive Engineer (Project)

Mahadevapura Zone, K.R.Pura, Bangalore-36

Abstract of Spill over works and POW works for the year 2011-12

status as on 31-01-2012

Sl.NO	Year	Total Sanctioned		Tender Works		Work Order Issued		Works Completed		Work in Progress		yet to be Started		Files Under Process	
		No	Amount (Rs. In lakhs)	No	Amount (Rs. In lakhs)	No	Amount (Rs. In lakhs)	No	Amount (Rs. In lakhs)	No	Amount (Rs. In lakhs)	No	Amount (Rs. In lakhs)	No	Amount (Rs. In lakhs)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	POW-2009-10	5	494.50	5	450.26	5	450.26	-	-	5	450.26	-	-	-	-
<b>Total</b>		<b>5</b>	<b>494.50</b>	<b>5</b>	<b>450.26</b>	<b>5</b>	<b>450.26</b>			<b>5</b>	<b>450.26</b>				
2	Pow-2010-11 General Works	2	649.00	2	674.00	2	674.00	-	-	1	274.00	1	400.00	-	-
3	22.75 % Spill over works	1	1803.00	1	497.13	1	497.13	-	-	1	497.13			-	-
<b>Total</b>		<b>3</b>	<b>2452.00</b>	<b>3</b>	<b>1171.13</b>	<b>3</b>	<b>1171.13</b>	-	-	<b>2</b>	<b>771.13</b>	<b>1</b>	<b>400.00</b>	-	-
4	Pow-2011-12 General Works	6	1455.97	6	1350.96	5	1166.51	1	64.45	2	711.12	2	390.94	1	184.45
5	Fencing of BBMP Properties (Other than Gardens, Parks)	3	34.05	3	32.1	2	22.45	-	-	2	22.45	-	-	1	9.65
6	Fencing and other works of Parks and Gardens	15	109.35	15	109.35	-	-	-	-	-	-	-	-	15	109.35
<b>Total</b>		<b>24</b>	<b>1599.37</b>	<b>24</b>	<b>1492.41</b>	<b>7</b>	<b>1188.96</b>	-	-	<b>4</b>	<b>733.57</b>	<b>2</b>	<b>390.94</b>	<b>17</b>	<b>303.45</b>
<b>Grand Total</b>		<b>32</b>	<b>4545.87</b>	<b>32</b>	<b>3113.80</b>	<b>15</b>	<b>2810.35</b>	<b>1</b>	<b>64.45</b>	<b>11</b>	<b>1954.96</b>	<b>3</b>	<b>790.94</b>	<b>17</b>	<b>303.45</b>

Executive Engineer (Projects)  
BBMP Mahadevapura Zone  
K.R.Pura, Bangalore-36

**BRUHATH BANGALORE MAHANAGARA PALIKE**  
**Progress of works as on 31-01-2012 in Mahadevapura Zone (Project)**

Sl. No	Name of work	work code	Estimated amount Rs. Lakhs	work order No& date	work started date	Estimated date of completion	Tender Cost Rs. Lakhs	Name of the Agency	Physical Progress	Financial Progress (Rupis in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
<b>(2009-10, Spill Over Works)</b>											
1	Improvements, Providing drains, footpath & Asphaltting to the road from Hope form circle to Channasandra village (Chikkathirupathi road) Ch 0.00 to 460.00 m	000-10-M-G-E-R-FO-012	98.90	82/25.02.2010	25.02.2010	25.06.2010	89.71	M.Srinivasa Reddy	Work nearing Completion	29.91	TDR forms issued to site owners L/S and R/S SSM Drain work Completed and widening work of GSB and WMM work iswork is Completed.and footpath work is under progress.
2	Improvements, Providing drains, footpath & Asphaltting to the road from Hope form circle to Channasandra village (Chikkathirupathi road) Ch 460.00 to 920.00 m	000-10-M-G-E-R-FO-013	98.90	84/25.02.2010	25.02.2010	25.06.2010	89.72	M.Srinivasa Reddy	Work nearing Completion	71.51	TDR forms issued to site owners L/S and R/S SSM Drain work Completed and widening work of GSB and WMM workwork is Completed.and footpath work is under progress.
3	Improvements, Providing drains, footpath & Asphaltting to the road from Hope form circle to Channasandra village (Chikkathirupathi road) Ch 920.00 to 1380 m	000-10-M-G-E-R-FO-014	98.90	80/13.01.2010	13.01.2010	13.05.2010	90.96	Ajay Enterprises	Work nearing Completion	64.55	TDR forms issued to site owners L/S, SSM Drain work Completed and asphaltting work is Completed.and footpath work is under progress.
4	Improvements, Providing drains, footpath & Asphaltting to the road from Hope form circle to Channasandra village (Chikkathirupathi road) Ch 1380.00 to 1840.00 m	000-10-M-G-E-R-FO-015	98.90	81/13.01.2010	13.01.2010	13.05.2010	89.47	Ajay Enterprises	Work nearing Completion	63.93	TDR forms issued to site owners L/S, SSM Drain work Completed and asphaltting work is Completed.and footpath work is under progress.
5	Improvements, Providing drains, footpath & Asphaltting to the road from Hope form circle to Channasandra village (Chikkathirupathi road) Ch 1840 to 2300m	000-10-M-G-E-R-FO-016	98.90	83/25.02.2010	25.02.2010	25.06.2010	90.40	M.Srinivasa Reddy	Work nearing Completion	58.44	TDR forms issued to site owners L/S and SSM Drain work Completed widening work of GSB and WMM work is Completed. And R/S Drain work is under progress.
<b>Total</b>			<b>494.50</b>				<b>450.26</b>			<b>288.34</b>	

Sl. No	Name of work	work code	Estimated amount Rs. Lakhs	work order No& date	work started date	Estimated date of completion	Tender Cost Rs. Lakhs	Name of the Agency	Physical Progress	Financial Progress (Rupis in Lakh)	Remarks
<b>(2010-11, Spill Over Works)</b>											
1	Construction of Digital Library building in Sy, No.29 of Thubarhalli village.	150-11-000-30.(P-2304)	249.00	06/2010-11 11-03-2011			274.00	P.V.Giriraju		72.56	First Floor Roof laid
2	Construction of Ambedikar Auditorium and Multipurpose training center in sy.No.199 of Mahadevapura. (K.R.Pura Constituency 22.75% Work)	R-055-11-000001 R-055-11-000002	1803.00	18-8-2010	25-8-2010	31-12-2012	497.13	M/s KRIDL	25%	325.00	Work under progress
3	Improvements, to Road from Koramangala ring Road to Chalagatta village (1st Phase)	150-11-000-30.(P-2304)	400.00	03/2010-11 21-07-2011			400.00	M/s KRIDL			Work yet to be Start.
<b>Total</b>			<b>2452.00</b>				<b>1171.13</b>			<b>397.56</b>	
<b>POW 2011-12</b>											
1	Construction of RC deck slab bridge near service station on Varthur Muppasandra road	149-11-000091	60.00	07/2011-12 06-08-2011			56.57	M/s KRIDL		64.45	work Completed
2	Construction of Electrical Crematorium at Panathuru SY No: 149	046-06-NP-P-B-FO-001	459.00	10/2011-12 20-08-2011			459.00	M/s Warsaw Engineers		75.00	Work under progress
3	Constructio of Bridges At Yamallur and Bellandur village on Down Stream of Bellandur Lake West Weir		260.00	14/2011-12			260.00	S.R. Ganesh			Work under progress
4	Construction of RC deck slab bridge near sub registrar office on Varthur Muppasandra road		60.00	08/2011-12 06-08-2011			56.57	M/s KRIDL		-	Work yet to be Start.
5	Construction of Electrical Crematorium Near Sadaramangala village in Sy No.60 of Hoodi Ward No 54.		334.37				334.37	K.C. Shivaram			Work yet to be Start.
6	Construction of Dhobhi ghat in sy no 26 of Basavanapura		282.60				184.45			-	File Under Process
7	Providing Chain Link Fencing to BBMP Property near Contact point at Doddakannelli villege of Bellandur Ward-150, SY No: 127.	150-11-00029	18.05	02/2011-12 02-07-2011			16.53	M/s Renuka Earth movers			Work Under progress
8	Providing Chain Link Fencing to Govt Property at SY No: 8, Play Ground (Indoor Stadium) at Ward-150, SY No: 127. Doddakannelli villege of Bellandur Ward-150.	150-11-000027	6.35	01/2011-12 02-07-2011			5.92	M/s Renuka Earth movers			Work Under progress

Sl. No	Name of work	work code	Estimated amount Rs. Lakhs	work order No& date	work started date	Estimated date of completion	Tender Cost Rs. Lakhs	Name of the Agency	Physical Progress	Financial Progress (Rupis in Lakh)	Remarks
9	Providing Chain Link Fencing to Burial ground at Doddakannelli village of Bellandur Ward No-150, Sy No.102	150-11-000028	9.65				9.65				File Under Process
10	Providing chain link fencing, Path way and Other works to Park near Help Centre. Word No:54	Job Code 054-11-000063	4.00				4.00			-	File Under Process
11	Providing chain link fencing, Path way and Other works to Park near Byrathi gundu thopu in Hoody. Word No:54	054-11-000064	5.00				5.00			-	File Under Process
12	Providing chain link fencing, Path way and Other works to Park near Kadugodi Post Office.Word No:83	083-11-000078	6.86				6.86			-	File Under Process
13	Providing Path way and Other works to Park at Karthiknagara LRDE Layout in Doddanekkundhi.Word No:85	085-11-000079	4.00				4.00			-	File Under Process
14	Providing chain link fencing, Path way Borewell and Other works to Park at Marathahalli ward area. (Kempapura Perl paradise layout.) Word No:86	086-11-000042	9.00				9.00			-	File Under Process
15	Providing chain link fencing, Path way Borewell and Other works to Park at Varthur Ward area. Word No:149	149-11-000093	9.00				9.00			-	File Under Process
16	Providing chain link fencing, Path way and Other works to Park near Kaverinagara in Garudacharpalya. Word No:82	82-11-000047	8.99				8.99			-	File Under Process
17	Providing chain link fencing, Path way and Other works to Park at Ambalipura Haralur.Word No:150	150-11-000086	8.00				8.00			-	File Under Process
18	Providing Path way and Other works to Park at Bhattrahalli (near GCC). Word No:52	Job Code 052-11-000086	8.00				8.00			-	File Under Process
19	Providing chain link fencing, Path way and Other works to Park at Medahalli near SJES College in Basavanapura. Word No:53	053-11-000073	9.50				9.50			-	File Under Process
20	Providing chain link fencing, Path way Borewell and Other works to Park Devasandra.Word No:55	055-11-000048	9.00				9.00			-	File Under Process

Sl. No	Name of work	work code	Estimated amount Rs. Lakhs	work order No& date	work started date	Estimated date of completion	Tender Cost Rs. Lakhs	Name of the Agency	Physical Progress	Financial Progress (Rupis in Lakh)	Remarks
21	Providing Play ground development work at East of NGEF Layout in Vijinapura. Word No:51	051-11-000065	4.00				4.00			-	File Under Process
22	Providing chain link fencing, Path way and Other works to Park at A.Narayanapura. Word No:56	056-11-000067	7.00				7.00			-	File Under Process
23	Providing chain link fencing, Path way, Borewell and Other works to Park at HAL Airport ward. Word No:87	087-11-000062	8.00				8.00			-	File Under Process
24	Providing chain link fencing, Path way Borewell and ther works to Horamavu ward. Word No:25	025-11-000104	9.00				9.00			-	File Under Process
<b>Total</b>			<b>1599.37</b>				<b>1492.41</b>			<b>139.45</b>	
<b>Grand Total</b>			<b>4545.87</b>				<b>3113.80</b>			<b>825.35</b>	

Executive Engineer (Project)  
B.B.M.P. Mahdevpura zone,  
K.R.Pura,Bangalore-36