

BRUHAT BANGALORE MAHANAGARA PALIKE

Statement showing the details of Project works and Horticulture Civil works pertaining to Executive Engineer Project (South) Division

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
Chickpet Constituency																
1	153	Providing cleaning and water and sanitary maintenance of BBMP office complex in ward no 153	10.10	10.10	0.00									File under process	10.10	Submitted for tender approval to CE
2	145	Construction of Retaining wall and improvements to swimming pool at Lakkasandra quarry pit ward no 145.	370.00	370.00	0.00	145-11-000062								File under process	370.00	File under process
3	145	Improvements to Lakkasandra quarry pit ward no 145.	234.00	234.00	0.00	145-11-000064								File under process	234.00	File under process
Total			614.10	614.10	0.00								0.00		614.10	

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
Chickpet Constituency Horticultural Civil Works																
1	118	Improvements to park at Journalist colony and CSI Compound in Ward No.118	14.00	14.00	14.00	118-11-000025	CE(S)904/11-12/02-08-11	CE(S)ts/935/11-12/02-08-11	KRIDL	43/11-12 30-08-11	6 months 28-02-12			Work yet to started	14.00	Issued to notice
2	153	Providing and fixing chain link fencing inside the M.N.Krishnarao park	2.93	2.93	2.93	153-11-N-G-H-H-P-FE-001	PSR(g)4577/10-11, 25.10.10	EE/PS/TS8//153/10-11, 14.01.11	H.S.Vivek	67/11-12, 31.10.11	3 months 30.01.12			Work in progress	2.93	excavation is in progress
3	153	Providing and Construction of Compost pit resetting of Stone slab and filling and chain link in M.N.K Krishnarao park in ward no 153	4.15	4.13	4.29	153-11-N-G-H-P-CW-001	PSR(g)4577/10-11, 25.10.10	EE/PS/TS9//153/10-11, 14.01.11	Sri Venkateshwara Enterprise, Prop. H.S.Vivek	91/11-12 12.12.11	3 months 11.03.12			Work in progress	4.15	Earth works for compost pit in progress
4	142	REPAIR AND PAINTING TO FENCING, PATHWAY TO THE PARKS IN WARD 142	3.00	2.93	2.98	142-11-000040	EE/P(S)/A S/59/11-12, 09.08.11	EE/P(S)/T S/59/11-12, 09.08.11	J.M.Construction	92/11-12 12.12.11	3 months 11.03.12			Work yet to started	3.00	Issued to notice
5	142	PROVIDING AND LAYING BENCHES WITH PLOTFORM AND RAIN WATER HARVESTING TO THE PARKS IN WARD 142	3.00	2.92	3.00	142-11-000041	EE/P(S)/A S/58/11-12, 09.08.11	EE/P(S)/T S/58/11-12, 09.08.11	R.Kumar aswamy	106/11-12 02.01.12	3 months 01.04.12			Work yet to started	3.00	Issued to notice
6	145	REPAIRS AND PAINTING TO EXISTING FENCING, PATHWAY TO THE PARKS COMING UNDER WARD NO 145	5.00	4.94	4.40	145-11-000053	EE/P(S)/A S/63/11-12, 09.08.11	EE/P(S)/T S/63/11-12, 09.08.11	G.Narayana nappa					Invited for negotiation	5.00	Aggrement to be executed

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
7	145	PROVIDING AND FILLING SAND TO THE CHILDREN PLAY AREA AND PROVIDING GRANITE BENCHES TO THE PARKS COMING UNDER WARD NO-145	3.00	3.00	3.09	145-11-000054	EE/P(S)/AS/62/11-12, 09.08.11	EE/P(S)/TS/62/11-12, 09.08.11	R.K.Prakash	112/11-12 23.01.12	3 months 22.04.12			Work in progress	3.00	Filling sand, providing rain water harvesting nos 2
8	143	REPAIR AND PAINTING TO FENCING TO THE PARKS IN WARD 143	3.00	2.50	2.50	143-11-000041	EE/P(S)/AS/96/11-12, 20.07.11	EE/P(S)/TS/96/11-12, 20.07.11						File in process	3.00	Tender opened on 09.12.11
9	143	PROVIDING AND LAYING NEW PATHWAY TO THE PARKS IN WARD 143	5.00	5.00	5.00	143-11-000042	EE/P(S)/AS/95/11-12, 20.07.11	EE/P(S)/TS/95/11-12, 20.07.11						File in process	5.00	Tender opened on 09.12.11
10	144	PROVIDING AND PAINTING TO FENCING, PATHWAY TO THE PARKS IN WARD 144	3.00	2.91	2.61	144-11-000044	EE/P(S)/AS/60/11-12, 09.08.11	EE/P(S)/TS/60/11-12, 09.08.11	H.T.Venkateshmurthy	96/11-12 12.12.11	3 months			Work under progress	3.00	Painting work is in progress
11	144	PROVIDING AND LAYING BENCHES WITH PLATFORM TO THE PARKS IN WARD 144 (KHB Colony &Bande park)	4.00	3.95	3.52	144-11-000045	EE/P(S)/AS/61/11-12, 09.08.11	EE/P(S)/TS/61/11-12, 09.08.11	H.T.Venkateshmurthy	95/11-12 12.12.11	3 months			Work under progress	4.00	Painting work is in progress
12	119	REPAIR AND PAINTING TO FENCING, PATHWAY TO THE PARKS IN WARD 119	3.00	3.00	3.00	119-11-000057	EE/P(S)/AS/57/11-12, 09.08.11	EE/P(S)/TS/57/11-12, 09.08.11						File submitted for tender approval	3.00	Tender submitted for approval
13	118	REPAIRS AND PAINTING TO FENCE, PATHWAY TO THE PARK IN WARD 118	4.00	4.00	4.00	118-11-000049	EE/P(S)/AS/56/11-12, 09.08.11	EE/P(S)/TS/56/11-12, 09.08.11						File submitted for tender approval	4.00	Tender submitted for approval
14	153	REPAIRS AND PAINTING TO EXISTING FENCING, PATHWAY TO THE PARKS COMING UNDER WARD NO 153	4.00	3.98	3.74	153-11-000061	EE/P(S)/AS/65/11-12, 09.08.11	EE/P(S)/TS/65/11-12, 09.08.11	P.Basavaraju	105/11-12 21.12.12	3 months 20.03.12			Work under progress	4.00	Construction of wall for children play area and painting is in progress
15	153	PROVIDING AND FILLING SAND TO THE CHILDREN PLAY AREA AND PROVIDING GRANITE BENCHES TO THE PARKS COMING UNDER 153	3.00	2.92	3.04	153-11-000062	EE/P(S)/AS/64/11-12, 09.08.11	EE/P(S)/TS/64/11-12, 09.08.11	B.K.Prabakar					Written letter to contractor to pay difference amount	3.00	Difference cost from the contractor is awaited
Total			64.08	63.11	62.10										64.08	

BRUHAT BANGALORE MAHANAGARA PALIKE

Statement showing the details of Project works and Horticulture Civil works pertaining to Executive Engineer Project (South) Division

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.2012	Status	Balance amount required for the year 2011-12	GRANT	Remarks	
BTM Layout Constituency																		
1	147	Construction of ramp at Adugudi Maternity home in ward no 147	14.25	15.68	15.68	145-11-M-G-E-B-SR-	76/10-11 21.10.10	CE(S)AS/ 85/10-11 21.10.10	CE(S)TS/ 85/10-11 21.10.10	KRIDL	20/10-11 23.02.11	22.05.11	100%	nil	Work completed	15.68		
2	172	Construction of ramp and special repairs to Taverekere maternity home in ward no 172	58.11	63.92	63.92	172-11-000033	401/10-11 01.02.11	CE(S)AS/ 454/10-11 01.02.11	CE(S)TS/ 454/10-11 01.02.11	KRIDL	25/10-11 05.03.11	04.06.11	100%	nil	Work completed	63.92		
3	147	Improvements and Splecial repairs to Adugodi Community hall in ward no 147	28.00	30.80	30.80	147-11-000019	452/10-11 04.03.11	CE(S)AS/ 509/10-11 04.03.11	CE(S)TS/ 509/10-11 04.03.11	KRIDL	27/10-11 05.03.11	04.06.11	100%	nil	Work completed	30.80		
4	148	Providing Ornamental fencing to mini forest at Natiional game village in ward no 148	45.75	50.33	50.33	148-11-000017	410/10-11 18.02.20	CE(S)AS/ 465/10-11 18.02.20	CE(S)TS/ 465/10-11 18.02.20	KRIDL	25/10-11 05.03.11	04.06.11	100%	nil	Work completed	50.33		
Total			146.11	160.73	160.73										160.73			

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.2012	Status	Balance amount required for the year 2011-12	GRANT	Remarks
BTM Layout Constituency Horticultural Civil Works																	
1	176	Providing chain link fencing and pathways to the proposed park at Koramangala 5th Block KHB Colony 2nd & 3rd Main Road	29.38	29.38	29.38	151-11-N-G-B-P-FE-001	04.12.10	04.02.10	KRIDL	07.12.10	120 days	100%	nil	Completed	29.38	POW WORKS	Completed
2	173	Providing chain link fencing to open area (proposed park) at Teacher's Colony in Koramangala 1st Block bet. 1st & 4th Cross Jakkasandra Ward	16.20	16.20	12.44	173-11-000021	CE(S)AS/780/11-12, 07.07.11	CE(S)TS/804/11-12, 07.07.11	H.T.Ven katesh murthy	84/11-12 09.11.11	120 days		nil	Completed	16.20	POW WORKS	Completed
3	173	Providing pathways and granite benches to open area (proposed park) at Teachers colony in Koramangala I Block in between 1 st & 4 th Cross in Jakkasandra Ward No.173	19.90	19.83	15.08	173-11-000023	CE(S)AS/782/11-12, 07.07.11	CE(S)TS/806/11-12, 07.07.11	H.T.Ven katesh murthy				nil	Work under progress	19.90	POW WORKS	fixing of kerb stones to pathway is under progress
4	173	Construction of watchman shed and reading room at open area (proposed park) at Teachers colony in Koramangala I Block in between 1 st & 4 th Cross in Jakkasandra Ward No.173	5.30	5.30	5.30	173-11-000018	CE(S)AS/786/11-12, 07.07.11	CE(S)TS/786/11-12, 07.07.11					nil	Tender invited	5.30	POW WORKS	Tender invited. Opened on25/1/12
5	173	Providing chain link fencing, pathways to open area (proposed Park) at Teachers colony in Koramangala I Block in between 5th & 6 th Avenue in Jakkasandra Ward No.173	24.20	24.20	24.20	173-11-000019	CE(S)AS/785/11-12, 07.07.11	CE(S)TS/785/11-12, 07.07.11					nil	Tender invited.last date 24/12/2011.	24.20	POW WORKS	Tender opened Single Tender
6	151	Construction of watchman shed, common toilet and compost pit at Subramanya park 17th G main Koramangala in ward no 151.	4.85	4.85	4.69	151-11-000020	CE(S)AS/788/11-12, 07.07.11	CE(S)TS/812/11-12, 07.07.11	R.Vijay	86/11-12 09.11.11	6 months		nil	To be Start	4.85	POW WORKS	Work yet to start
7	172	Reparis to chain link fency, providing pathways and children play equipments in 15th main Venkateswara layout Madiwala in ward no 172	17.85	17.85	17.85	172-11-000017			C.Krish nappa	43/11-12, 19.09.11	3 months, 18.12.11		nil	Completed	17.85	MLA GRANT	Completed
8	172	Providing Urcontiles flat forms and providing children play equipments in 1st cross Venkateswara layout Madiwala in ward no 172	9.95	9.95	9.95	172-11-000018			C.Krish nappa	44/11-12, 19.09.11	3 months, 18.12.11		nil	Completed	9.95	MLA GRANT	Completed
9	151	Construction of Compost pit protective chin link fency and filling of old damaged fountain pond at Wipro park in Koramangala ward no 151	3.77	3.77	3.39	151-11-000017			Nasir	85/11-12 09.11.11	3 months		nil	Work under progress	3.77	MLA GRANT	Work nearing completion
10	151	Construction of Children play equipments in Wipro Park at Koramangala in ward no 151	11.22	8.59	8.59	151-11-000018	CE(S)AS/779/11-12, 07.07.11	CE(S)TS/803/11-12, 07.07.11	H.T.Ven katesh murthy	82/11-12 09.11.11	3 months		nil	Completed	11.22	MLA GRANT	Completed
11	151	Providing sand to children play area in triangular park in 1st block Koramangala and rectangular park at 4th block Koramangala in ward no 151	0.68	0.68	0.68	151-11-000019							nil	Tender called	0.68	MLA GRANT	Tender invited. Opened on25/1/12

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.2012	Status	Balance amount required for the year 2011-12	GRANT	Remarks
12	173	Providing children play equipment in HSR layout 5th sector park	3.00	3.00	3.00								nil	File under process	3.00	POW WORKS	Tender submitted to CE (S) for approval on 12.12.11
13	176	Providing cross fenc and pathway in 26th main park and EWS colony park in ward no 176	5.00	5.00	5.12	176-11-000043	EE/PS/AS/83/11-12 20.07.2011	EE/PS/TS/83/11-12 20.07.2011	Vijaya kumar		3 months		nil	Work Order to be Issued, and aggrement to be executed	5.00	POW WORKS	Work yet to Start
14	151	Reparis to fencing and development of Children's park in Koramangal 4th block park ,	4.00	4.00	4.00								nil	File under process	4.00	POW WORKS	Tender submitted to CE (S) for approval on 12.12.11
15	148	Providing chain link fencing by the side of SWD in Natinoal game quarters	7.00	7.00	7.00								nil	File under process	7.00	POW WORKS	Tender submitted to CE (S) for approval on 12.12.11
16	152	Providing benches to Tavarekere park Suddaguntepalya in ward no 152	3.00	3.00	3.00	152-11-000058	EE/P(S)/AS/90/11-12, 20.07.11	EE/P(S)/TS/92/11-12, 20.07.11					nil	File under process	3.00	POW WORKS	Tender submitted to CE (S) for approval on 12.12.11
17	152	Providing RWH work in Tavarekere park	4.00	4.00	4.00								nil	Tender to be invited.	4.00	POW WORKS	To be discussed with councillor
18	146	Providing Ornamental granite poles to portion of BBMP property at Pothalappa garden Lakkasandra	7.00	7.00	7.00								nil	Pending for clearance from the councillor	7.00	POW WORKS	Disputed work to be discussed with Councillor
19	176	Repairs to pathway and other works in Bhavi park	2.00	2.00	2.00								nil	Tender invited	2.00	POW WORKS	Tender invited opening on 25/1/12 Est. to be proposed
20	176	Providing benches with platform at N.S. Pally park	2.00	2.00	2.00								nil	Tender invited	2.00	POW WORKS	Tender invited opened on 25/1/12
21	151	Providing rainwater harvesting works in parks of Koramangala	1.00	1.00	1.00	151-11-000051	EE/P(S)/AS/43/11-12, 19.07.11	EE/P(S)/TS/43/11-12, 19.07.11	S.H.Rag havendra	70/11-12, 04.11.11	2 months 03.01.12		nil	Completed	1.00	POW WORKS	Completed
22	176	Providing rainwater harvesting works in parks of BTM Layout	1.00	1.00	1.00	176-11-000039	EE/P(S)/AS/42/11-12, 19.07.11	EE/P(S)/TS/42/11-12, 19.07.11	P.Mahadev	69/11-12, 04.11.11	2 months 03.01.12		nil	Completed	1.00	POW WORKS	Completed
23	151	Providing sand and children play equipments to Swabhimani park and Triangular park and providing Children par Equipments	1.00	1.00	1.00	151-11-000065								Tender invited		POW WORKS	Tender invited opened on 25/1/12
37	152	Providing shelter and rain water harvesting and Granite benches in Ayappaswamy temple park in Hosur main road Madivala	7.50	7.50	7.50		CE(S) at 8/2011.		KRIDL	29/11-12, 21.07.11	21.11.11			Completed	20.00		Bill submitted
38	152	Repairs to pathways and development of Jogi colony park in ward no 152.	10.00	10.00	10.00		CE(S) at 8/2011.		KRIDL	31/11-12, 21.07.11	21.11.11			Completed	10.00		Bill submitted
TOTAL			183.30	180.60	171.67										182.30		

BRUHAT BANGALORE MAHANAGARA PALIKE

Statement showing the details of Project works and Horticulture Civil works pertaining to Executive Engineer Project (South) Division

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
Vijayanagara Constituency																
1	133	Construction of indoor sports complex at R.P.C layout Vijayanagar in ward no 34 (adjacent to Hampi nagar swimming pool 9th cross road)	162.00	190.00	190.00	034-03-N G-D-G- FO-001			Sri.S.R.Harsha	29.10.04	28.05.2007	100%	231.00	Work completed		File submitted for revalidation
2	123, 132, 133	Comprehensive development of Play grounds (South Zone) Package 1 (Vijayanagara constituency play grounds)	82.46	70.41	70.41	000-05-I- P-G-IM- 001	CE(S)/AS/02/05-06, dated: 07.04.2006	CE(S)/TS/11/05-06, dated: 07.07.06	Sri.S.R.Harsha	24 / 06.11.09	05.08.2010	90%	34.75	Work in Progress	35.66	File submitted for revalidation
3	157	Construction of Nirmala Bangalore Toilet in front of Bhapujinagar Bus stand in ward no 41	9.50	8.93	8.93	R-157-11 000001	EE(PS)/AS/10/09-10, 14.10.09	EE(PS)/TS/09/09-10, 14.10.09	Sri.Lakshmi Narashima construction, Prop.M.V.Raghu.	31 / 04.12.09	120 days 03.04.2010	100%	nil	Work completed	9.66	Bill submitted
4	133	Providing Ornamental Grill an Footpath Improvement around Priyadarshini Indira Gandhi Indoor Sports Complex in RPC Layout Ward -34	75.00	59.20	59.20	034-07-N P-P-G- FO-001	CE(S)/AS/253/09-10, 23.10.2009	CE(S)/TS/351/09-10, 23.10.09	Sri.S.R.Harsha	03 / 21.06.2010	90 days 20.09.2010	60%	nil	Work is in Progress	59.20	File submitted of revalidation
5	133	Maintenance of Priyadarshini Indira Gandhi Stadium-Hampinagar in ward no 133	5.00	4.62	4.62	133-11- 000024	EE(PS)/AS/10/10-11, 31.03.11	EE(PS)/TS/11/10-11, 31.03.11	R.Kumaraswamy	17/11-12, 18.07.11	17.07.12 12 months	10%	nil	Work is in Progress	5.00	Gumming to the Badminton court 2nd Round is finished
6	123	Providing Security services and Houskeeping services to pedestrain subway at Vijayanagara Bus stop in ward no 123	2.00	2.00	2.00	123-11- 000028	EE(PS)/AS/02/11-12, 19.05.2011	EE(PS)/TS/02/11-12, 19.05.2011	M/s S. South Coorg Security Services	33/11-12, 29.07.2011			nil	Work completed	2.00	Completed
7	123	Providing Security services and Houskeeping services to pedestrain subway at Vijayanagara Bus stop in ward no 123	3.35	3.35	3.35	123-11- 000029	EE(PS)/AS/04/10-11, 01.06.11	EE(PS)/TS/04/10-11, 01.06.11					nil	Tender to be recalled	3.35	The legal cell opinion for tender recall
8	133	Providing Security services and Houskeeping services to Priyadarshini Indiragandhi Indoor Sports complex in Hampinagara in ward no 133	4.30	4.30	4.30	133-11- 000033	EE(PS)/AS/05/10-11, 01.06.11	EE(PS)/TS/05/10-11, 01.06.11					nil	Tender to be recalled	4.30	The legal cell opinion for tender recall
Total			343.61	342.81	342.81								265.75		119.17	

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
Vijayanagara Constituency Horticultural Civil Works																
1	123	Development of Prasanna Theatre back side park, Manuvana park at Vijayanagara in ward no 123	3.00	3.00	3.00		EE/P(S)AS/03/11-12, 01.06.11	EE/PS/TS/01/11-12, 01.06.11					nil	Tender under process	3.00	Tender opened on 09.01.12
2	123	PROVIDING AND LAYING BENCHES WITH PLOT FORM TO THE PARKS IN WARD 123	4.00	3.97	3.52	123-11-000041	EE/P(S)AS/19/11-12, 16.06.11	EE/PS/TS/10/11-12, 16.06.11	M/s Deepu Enterprises	107/11-12, 07.01.12	90 days 6.4.12		nil	Work yet to be started	4.00	
3	124	REPAIR AND PAINTING TO FENCING, PATHWAY TO THE PARKS IN WARD 124	3.00	2.99	3.12	124-11-000039	EE/P(S)AS/17/11-12, 16.06.11	EE/PS/TS/11/11-12, 16.06.11	Venkateswara enterprises prop H.S.Viveke	93/11-12 12.12.11	3 months		nil	Work under progress	3.00	Painting to chain link fencing work
4	124	PROVIDING AND LAYING NEW PATHWAY IN PIPELINE ROAD PARK IN WARD 124	5.00	5.00	5.00	124-11-000040	EE/P(S)AS/18/11-12, 16.06.11	EE/PS/TS/12/11-12, 16.06.11	S.Raghu	65/11-12, 18.10.11	3 months 17.01.12		nil	Work to be started	5.00	
5	133	REPAIRS AND PAINTING TO FENCE, PATHWAY TO THE PARK IN WARD 133	5.00	4.98	4.24	133-11-000050	EE/PS/AS/27/11-12, 16.06.11	EE/PS/TS/20/11-12, 16.06.11	B.I.Hemanthkumar	103/11-12 15.12.11	90 days 20.09.2010		nil	Work yet to be started	5.00	
6	133	EASENING OF PATHWAY OVER STORM WATER DRAIN IN SWIMMING POOL PARK	4.00	4.00	4.00	133-11-000051	EE/PS/AS/28/11-12, 16.06.2011	EE/PS/TS/21/11-12, 16.06.11	H.S.Vivek	66/11-12, 31.10.11	4 months 31.02.12		nil	Work nearing completion	4.00	Concrete laid for pathway over storm water drain
7	132	REPAIR AND PAINTING TO FENCING PATHWAY TO THE PARKS IN WARD 132	3.00	2.96	3.09	132-11-000049	EE/PS/AS/26/11-12, 16.06.2011	EE/PS/TS/19/11-12, 16.06.2011	J.J.Enterprises Prop. G.J.Anilgouda	97/11-12 12.12.11	2 months		nil	work under progress	3.00	Painting to chain link fencing and repairs to pathway
8	132	PROVIDING AND CONSTRUCTION OF GAZEBO IN INCOME TAX LAYOUT PARK IN WARD 132	4.50	4.43	4.43	132-11-000050	EE/PS/AS/69/11-12, 09.08.11	EE/PS/TS/69/11-12, 09.08.11	R.Kumaraswamy	104/11-12 21.12.11	90 days 20.03.12		nil	work under progress	4.50	Tiles laying for roofing in progress
9	157	PROVIDING AND CONSTRUCTION OF STONE PARGOLA BENCHES WITH PLOT FORM, FENCE REPAIR, AND PAINTING IN TELECOM LAYOUT PARK IN WARD NO 157	3.00	2.94	3.03	157-11-000051	EE/PS/AS/30/11-12, 16.06.11	EE/PS/TS/23/11-12, 16.06.11	M.L.Sateesh	114/11-12 23.01.12	90 days 22.04.12		nil	Work in Progress	3.00	Painting to kerbs providing rain water harvesting
10	157	PROVIDING AND CONSTRUCTION OF RAIN WATER HARVESTING UNIT AND REPAIR TO FOUNTAIN GRILL, BENCHES WITH PLOT FORM IN WARD NO 157	2.00	1.71	1.74	157-11-000052	EE/PS/AS/31/11-12, 16.06.11	EE/PS/TS/24/11-12, 16.06.11	M.L.Sateesh	113/11-12 23.01.12	90 days 22.04.12		nil	Work in Progress	2.00	Painting to kerbs providing rain water harvesting
11	134	REPAIR AND PAINTING TO FENCING, PATHWAY TO THE PARKS IN WARD 134	3.00	3.00	3.00	134-11-000040	EE/PS/AS/29/11-12, 16.06.11	EE/PS/TS/22/11-12, 16.06.11	Harshendra jain				nil	File in process	3.00	File submitted for CE(S) for tender approval
12	134	PROVIDING AND LAYING BENCHES WITH PLOTFORM TO THE PARKS IN WARD 134	3.00	3.00	3.00	134-11-000041							nil	Tender to be called	3.00	

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
13	134	Providing and construction of Yoga mandiha and Library room at park in ward no 134	25.00	25.00	25.00	134-12-000023							nil	File under process	25.00	Files are under process for entrastment to KRIDL
14	134	Providing and laying new pathway with Urocon tiles at Park in ward no 134	10.00	10.00	10.00	134-12-000024	EE/PS)/AS/81/11-12, 20.07.11	EE/PS)/TS/81/11-12, 20.07.11					nil	File under process	10.00	Files are under process for entrastment to KRIDL
15	134	Providing and construction of watchman quarters and Toilet in park at ward no 134	9.00	9.00	9.00	134-12-000025	EE/PS)/AS/82/11-12, 20.07.11	EE/PS)/TS/82/11-12, 20.07.11					nil	File under process	9.00	Files are under process for entrastment to KRIDL
16	134	Supply and instalation of special children paly equipments in Nrupathunga park Hosaguddadahalli in ward no 134.	20.00	20.00	20.00	134-12-000026	CE(S)/AS/251/11-12, 24.09.11	CE(S)/TS/175/11-12, 04.10.11					nil	File under process	20.00	Files are under process for entrastment to KRIDL
17	134	Providing and construction of Rangamandhiar and Gallery ward office park	6.00	6.00	6.00	134-12-000027							nil	File under process	6.00	Files are under process for entrastment to KRIDL
18	134	Development of Muniswara temple park in ward no 134	14.47	14.47	14.47	134-12-000031							nil	File under process	14.47	Files are under process for entrastment to KRIDL
19	132	Rainwater harvesting in park coming under ward no 132	18.70	18.70	18.70								nil	File under process	18.70	File submitted for Hort., committee approval work entrusted to KRIDL
20	123	Rainwater harvesting in park coming under ward no 123	1.00	1.00	1.00	123-11-000043							nil	Tender called	1.00	Tener opened on 25.1.12
21	133	Rainwater harvesting in park coming under ward no 133	1.00	1.00	1.00	133-11-000053							nil	Tender called	1.00	Tener opened on 25.1.12
22	124	Rainwater harvesting in park coming under ward no 124	1.00	1.00	1.00	124-11-000042							nil	Tender called	1.00	Tener opened on 25.1.12
23	158	Providing and laying benches with platform to the park in ward no 158	5.00	4.63	4.09	158-11-000057	EE/PS)/AS/70/11-12, 09.08.11	EE/PS)/TS/70/11-12, 09.08.11	H.T.Venkatesh murthy	94/11-12 12.12.11	3 months		nil	work under progress	5.00	Painting to chain link fencing and repairs to pathway
		Total	153.67	152.78	151.43										153.67	

BRUHAT BANGALORE MAHANAGARA PALIKE

Statement showing the details of Project works and Horticulture Civil works pertaining to Executive Engineer Project (South) Division

Sl. No	New Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 11-12	Remarks
Basavanagudi Constituency																
1	164	Providing and fixing of compound wall,cover slab over the drain Formation of Ground Construction of General Toilet Entrance arch and Gate at Channamma lake in ward no 54	95.20	72.00	78.87	126-10-N-P-H-L-BE-002	CE(S)/AS/149/09-10, Dated	CE(S)/TS/288/09-10, Dated:	Sri.B.N.Janardhan	26/ 09-10 27.11.09	26.02.2010	90%	67.00	work is in progress Entrance arch and gate to be fixed and children play equip. To be fixed	31.00	Work nearing completion. File to be submitted for revalidation
2	155	Improvements to Dhobhi Ghat at Bhruhavan nagar in ward no 52	142.00	142.00	113.93	000-10-N-P-P-O-CD-001	CE(S)/AS/186/09-10, D : 25.09.09	CE(S)/TS/330/09-10, Dated:25.09.09	Sri.M.Babu	04/10-11 29.06.10	28.03.2011	60%	nil	Work is in progress	142.00	Ground floor roof completed,. Plastering work under progress , pipe laying work started File submitted for revalidation.
3	155	Providing parking area and cover slab over the storm water drain in Deer park in ward no 52 (new 155)	100.60	100.60	86.67	000-10-N-P-P-O-MI-121	CE(S)/AS/156/08-09, Date:07.01.2009	CE(S)/TS/420/08-09, Date:07.02.2009	Sri.P.Nagaraju	10/ 10-11 15.11.10	14.04.2011	60%	nil	Work is in progress	100.60	EOT approved bill to be submitted file submitted for revalidation.
4	155	Providing Kerb and road marking to Heritage corridor road in ward no 52 (new -155)	140.06	140.06	126.38	000-10-N-P-P-O-MI-129	No.KLLADS/PN/CR2/09-10, Dated: 10.06.2009	CE(S)/TS/290/09-10, Dated: 12.08.2009	Sri. N.K.Reddy	13/10-11 29.11.10	5 months 28.04.2011	30%	43.50	Work proposed for Wind up	96.56	SSM drain, kerb laying and RCC covering slab laying for a length of 650m completed.Futrher Stretch is not Available Final nil bill to be submitted.File submitted to CE for Approval.
5	164	Improvements to Kumaraswamy temple premises in ward no 53 (new 164)	142.10	140.72	126.29	000-10-N-P-P-O-MI-120	CE(S)/AS/257/08-09, :06.11.09	SE(S)/TS/299/08-09, Date:11.11.09	Sri Chikka hombiah	12/ 29.11.10	5 months 28.04.2011	30.06.11	nil	Work is in Progress	142.10	Tile laying is in progress, pathway, painting to chainlink fencing is completed

Sl. No	New Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 11-12	Remarks
6	164	Construction of drains and reconstruction of compound wall from Gokulam school up to BBMP Hosetl and two sides of Hanumantanagara police station near vidyapeetha junction in ward no 54 (new ward no 164)	67.69	73.11	73.11	000-10-N-P-R-E-UP-052	CE(S)/AS/273/09-10, :12.01.2010	CE(S)/TS/410/09-10, Date:12.01.2010	K.C.Sreedhar	AC(S)/WO/06/09-10, 29.01.2010	90 days,		nil	Dropped	73.11	Revalidation proposal dropped by Sp.Comm. Again on 23/12 submitted to CE for reconciliation
7	164	Providing asphalting to approaches to surface pass North west service road, widening of road at vidyapeetha junction in ward no 54 (new ward no 164)	79.92	79.92	79.92	000-10-N-P-R-E-UP-051	CE(S)/AS/274/09-10, :12.01.2010	CE(S)/TS/411/09-10, Date:12.01.2010	Satish	AC(S)/WO/05/09-10, 13.01.2010	90 days,		nil	Dropped	79.92	Revalidation proposal dropped by Sp.Comm. Again on 23/12 submitted to CE for reconciliation
8	163	Construction of mini swimming pool at 80 feet road Hoskerekhalli in ward no- 54	99.75	85.60	85.29	000-10-N-G-P-P-FO-003	CE(S)/AS/148/09-10, Dated	CE(S)/TS/287/09-10, Dated:	Sri.S.R.Harsha	36/ 09-10 07.01.2010	180 days - 06.07.2010			Dropped		As directed by commissioner work is dropped.The high court directed to have park (Interim Order) Awaited for final judgement
9	162	Construction of multi purpose hall change room and Toilet to swimming pool at Hosakerhalli in ward no- 54	82.39	70.00	70.76	000-10-N-G-P-P-FO-002	SE(S)/AS/43/09-10, Dated:13.07.09	SE(S)/TS/46/09-10, Dated:13.07.09	Sri.K.C.Sridhar	45/ 09-10 13.01.2010	365 days 12.01.2011			Dropped		As directed by commissioner work is dropped.The high court directed to have park (Interim Order) Awaited for final judgement
10	156	Providing fencing drain pathway at Karithimmanahalli Tank at Srinagara in ward No. 156	100.00	99.23	99.23	156-11-000026	CE(S)/AS/4640/10-11 17.06.11	CE(S)/TS/652/10-11 17.06.11	KRIDL	13/11-12 28.06.11	12 months 27.06.2012	20%	nil	Earthfilling is in progress	99.23	construction of drain earth filling is under progress.
11	156	Proposed Construction of Hospital beside Madduramma temple at Srinagara in Basavanagudi Constituency in ward No. 156	198.00	198.00	198.00	156-11-000025	CE(S)/AS/453/10-11 04.03.11	CE(S)/TS/508/10-11 04.03.11					nil	Work yet start	198.00	FILE IS HANDED OVER TO THE BG DVN.FOR CHANGE OF WORK.
12	154	Constuction of proposed Multipurpose hall after demolishing existing old building near Tata Silk form in ward no 154. (Adjecent to veterinary)	31.80	29.99	29.99	154-11-000033	CE(S)/AS/455/10-11 04.03.11	CE(S)/TS/505/10-11 04.03.11	Dasarathreddy	20/11-12, 11.07.11	12 months 10.07.12		nil	Work is in Progress	29.99	Ground Floor column Casting is under progress.

Sl. No	New Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 11-12	Remarks
13	154	Constructon of proposed multipurpose hall and Shuttle court over the existing Rangamandira (Adjacent to veterinary)	65.00	47.90	48.59	154-11-000032	CE(S)/AS/456/10-11 04.03.11	CE(S)/TS/504/10-11 04.03.11	Dasarathareddy	19/11-12, 08.07.11	12 months 107.07.12	20%	nil	Work is in Progress	47.90	First floor roof slab casted .
14	155	Repairs and painting of Sculptures at Deer park	9.00	8.96	8.96	155-11-000052	EE/P(S)/AS/08/10-11 31.03.11	EE/P(S)/TS/09/10-11 31.03.11	K.C.Sreedhar	32/11-12 29.07.11	4months 28.11.11	10%	nil	Work is in Progress	8.96	Painting of sculptures is under progress
15	155	Providing drain and pathway at Veerabhadreshwar vacant site at Hanumantanagar	49.30	48.61	48.61	155-11-000051	CE(S)/AS/411/10-11 18.02.11	CE(S)/TS/464/10-11 18.02.11					nil	File is in process	49.30	2 nd call single tender cancelled, 3 rd time tender to be called
16	155	Development of E-Library at Hanumantanagar	50.00	30.00	30.00	155-11-000063	CE(S)/AS/535/10-11 31.03.2011	CE(S)/TS/589/10-11 31.03.11					nil	File is in process	50.00	3rd time tender called No bids recvd.4 th time tender to be called.
17	155	Providing barricading to the Amphi theatre at Deer park in Hanumantanagara in ward no 155	16.00	16.00	16.37	155-11-000072	CE(S)/AS/137/11-12, 12.05.11	CE(S) /TS/ 137/ 11-12. as on 12.05.2011	K.C.Sreedhar	62/11-12, 15.10.11	3 months 14.01.12		nil	Work yet start	16.00	electrical department tender is under progress
18	155	Improvements to Amphi theatre for laser show at Deer park in Hanumanatanagara in ward no 155	11.80	11.25	11.81	155-11-000076	CE(S)/AS/4138/10-11 12.05.11	CE(S)/TS/138/10-11 12.05.11	K.C.Sreedhar	36/11-12 05.08.11	3 months 04.11.11		nil	Work yet start	11.80	2nd time Tender called by electrical department for laser show due to this work delayed.
19	154	Proposed construction of multipurpose Bangalore one building at N.R.Colony in ward no 154	280.00	253.39	289.40	154-11-000051	CE(S)/AS/362/11-12 01.06.11	CE(S)/TS/362/10-11 1.6.11	Abiram infra project Pvt. Ltd.				nil	Files under process	280.00	Worshipfull Mayor Approved Task submitted for Comm.approval.
20	155	Proposed construction of Compound wall from Ampitheatur to forest office in Deer park tile laying at Ampitheatur providing poly carbonate sheet to the glass house in ward no 155	20.00	19.47	20.86	155-12-000002	CE(S)/AS/871/10-11 26.07.11	CE(S)/TS/896/10-11 26.07.11	K.C.Sreedhar	61/11-12, 15.10.11	6 months 14.04.12			Work in progress	19.47	polycarbonate sheet fixed to glass house, compound wall work yet to start.(Dhobi community not allowing)
21	155	Proposed construction of compound wall from forest office to the main gate of deer park in ward no 155	20.00	20.00	21.27	155-12-000001	CE(S)/AS/870/10-11 26.07.11	CE(S)/TS/895/10-11 26.07.11	VJAYAKUMAR	60/11-12, 15.10.11	6 months 14.04.12			Work in progress		Compound for a length of 90m completed.(Total Length 140Mtr)
22	154	Proposed construction of staff quarters and extmal development works for multipurpose Bangalore one building at N.R. Colony in ward no 154	78.00	78.00	78.00									File in process		Coding process completed (Allied work to Bangalore 1 centre)

Sl. No	New Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 11-12	Remarks
23	155	Providing steps for pathway at Veerabhadreshwar vacant site at Hanumantanagar	6.50	6.49	6.49	155-11-000028	EEP(S)/AS/03/10/11, 18.02.11	EEP(S)/AS/03/10-11, 18.02.11					nil	File is in process	6.50	Tender to be called after getting the approval for the allied work. (Allied work to veerbhadreshwar Temple)
24	154	Asphalting to Bugal rock main road from KR road to Bull temple road in ward no 51 .	11.40	10.54	10.54	000-10-N-P-P-R-AS-029	CE(S)/AS/153/09-10, Dated	CE(S)/TS/293/09-10, Dated:	M/s. ALVK Construction company (p) Ltd. T.N. Lathamani	38 / 09-10 07.01.10	60 days 06.03.2010	08.07.2010		work completed bill to be paid		After discussion with the Sp.Comm. On 22/12 file submitted for revalidation
25	155	Desilting, formation of Earthen Embankment revetment and turfing, of Kempambudi tank in ward no 52	96.50	103.67	103.66	099-10-M-G-P-L-DE-001	CE/S/AS/122/ 08 09, Date: 09.07.2009	CE(S)/TS/188/ 08-09, Date: 13.07.2009	Sri.M.Babu	44/ 09-10 13.01.10	90 days 12.04.2010	31.07.2010		Bill submitted		Bill submitted
Total			1993.01	1885.51	1863.00								110.50		1482.44	

Sl. No	New Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 11-12	Remarks
Basavanagudi Constituency Horticultural Civil Works																
1	154	Providing and constructing Gazebo repairs to chain link fencing, pathway and painting to existing chainlink fencing at CT Bed park.TR Shamanna and Tata silk farm parks in ward no-51	13.00	13.00	13.00	R-154-11-000001	DC(S)/42/09-10	SE/307/09-10 dated 20.11.09	KRIDL	HS(s)PR/WO/202/09-10 dt 13.01.10			nil	Work Completed	13.00	Bill submitted
2	116	Construction of necessary drain and development of part at Banashankari III Stage III phase (near Srinath house)	31.00	25.08	25.08	154-08-I-G-H-P-IM-002	DC(S)/03/07-08	CE(S)/222/07-08 dated 25.02.08	HT Venkateshmurthy	HS(s)PR/WO/64/08-09dt 24.10.08			nil	Work yet start	25.08	Ready to take up road
3	154	Development of parks coming under Ward No.154	19.50	20.73	20.73	154-11-000046	CE(S)/AS/641/11-12,	CE(S)/TS/653/11-12,	B.P.S Babu	88/11-12 12.12.11	4 months 11.04.12		nil	Work yet starte	19.50	Work will be commanced 20.01.2012
4	154	Extension of Gallary at Bugal Rock Park in Ward No.154	19.50	20.89	20.89	154-11-000047	CE(S)/AS/642/11-12,	CE(S)/TS/664/11-12,	N.Venkatesh	89/11-12 12.12.11	4 months 11.04.12		nil	Work yet starte	19.50	Work will be commanced 20.01.2012
5	154	Providing ball fountain and civil works at CT bed park and Ram Mandir Park in Ward 154	15.00	15.00	15.00	154-11-000048	CE(S)/AS/643/11-12,	CE(S)/TS/655/11-12,					nil	Tender under processs	15.00	Tender submitted for the CE approval (data rate to be got approved).
6	155	Providing ball fountain and civil works at Shamanna park and TATA Silk FarmPark in Ward 154	15.00	15.00	15.00	155-11-000050	CE(S)/AS/644/11-12,	CE(S)/TS/656/11-12,					nil	Tender under processs	15.00	Tender submitted for the CE approval (data rate to be got approved).
7	154	Renovation of Musical fountain at bugal Rock Park in Ward No.154	20.00	20.00	20.00								nil	File handed over to Ele (S)	20.00	File handed over to EE (Electrical)
8	162	Development of works in Panchavati park at Hosakerehalli in ward 162	20.00	10.33	10.33	162-11-000057	JC(S)/AS/195/11-12, 03.09.11	CE(S)/TS/187/11-12, 14.09.11					nil	File in process	19.90	Tender invited on 09.12.2011
9	156	PROVIDING AND CONSTRUCTION OF TOILET IN SRINAGAR PARK IN WARD 156	1.50	1.50	1.50	156-11-000033	EE/P(S)/AS/66/11-12, 09.08.11	EE/P(S)/TS/66/11-12, 09.08.11					nil	File in process	1.50	File submitted to CE for approval after negotiation.
10	156	PROVIDING AND LAYING BENCHES WITH PLOTFORM AND GRILL PAINTING, RAIN WATER HARVESTING UNIT IN SRINAGAR WARD 156	4.00	4.00	4.00	156-11-000034	EE/P(S)/AS/68/11-12, 09.08.11	EE/P(S)/TS/68/11-12, 09.08.11					nil	File in process	4.00	File submitted to CE for approval after negotiation.
11	156	PROVIDING AND LAYING DAMAGED TILES IN PATHWAY AND REPAINTING TO KERB STONE SRINAGAR PARK IN WARD 156	1.50	1.50	1.50	156-11-000035	EE/P(S)/AS/67/11-12, 09.08.11	EE/P(S)/TS/67/11-12, 09.08.11					nil	File in process	1.50	File submitted to CE for approval after negotiation.

Sl. No	New Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 11-12	Remarks
12	154	REPAIRS AND PAINTING TO EXISTING FENCING, PATHWAY TO THE PARKS COMING UNDER WARD NO 154	6.00	6.00	6.00	154-11-000072	EE/P(S)/AS/104/11-12, 20.07.11	EE/P(S)/TS/104/11-12, 20.07.11					nil	File in process	6.00	Tender invited on 09.12.2011
13	154	PROVIDING AND FILLING SAND TO THE CHILDREN PLAY AREA AND PROVIDING BENCHES TO THE PARKS COMING UNDER 154	3.00	3.00	3.00	154-11-000073							nil	File in process	3.00	Quotation to be got approved for (Murals change of work to be taken)
14	162	REPAIRS AND PAINTING TO EXISTING FENCING PATHWAY TO THE PARK COMING UNDER WARD NO 162	5.00	5.00	5.00	162-11-000053	EE/P(S)/AS/97/11-12, 20.07.11	EE/P(S)/TS/97/11-12, 20.07.11					nil	File in process	5.00	Tender invited on 09.12.2011
15	162	PROVIDING AND FILLING SAND TO THE CHILDREN PLAY AREA AND PROVIDING BENCHES TO THE PARKS COMING UNDER 162	3.00	3.00	3.00	162-11-000054	EE/P(S)/AS/98/11-12, 20.07.11	EE/P(S)/TS/98/11-12, 20.07.11					nil	File in process	3.00	Tender invited on 09.12.2011
16	163	REPAIRS AND PAINTING TO EXISTING FENCING PATHWAY TO THE PARK COMING UNDER WARD IN 163	2.00	2.00	2.00	163-11-000070							nil	File in process	2.00	Tender invited on 09.12.2011
17	163	PROVIDING AND FILLING SAND TO THE CHILDREN PLAY AREA AND REPAIRS TO THE PLAYING EQUIPMENT TO THE PARKS COMING UNDER 163	2.00	2.00	2.00	163-11-000071	EE/P(S)/AS/100/11-12, 20.07.11	EE/P(S)/TS/100/11-12, 20.07.11					nil	File in process	2.00	Tender invited on 21.12.11
18	163	PROVIDING AND CONSTRUCTION OF RAIN WATER HARVESTING IN WARD 163	3.00	3.00	3.00	163-11-000072	EE/P(S)/AS/90/11-12, 20.07.11	EE/P(S)/TS/90/11-12, 20.07.11					nil	File in process	3.00	Tender invited on 09.12.2011
19	164	REPAIRS AND PAINTING TO EXISTING FENCING, PATHWAY TO THE PARK COMING UNDER WARD NO 164	4.50	4.50	4.50	164-11-000051							nil	File in process	4.50	Tender invited on 09.12.2011
20	164	PROVIDING AND FILLING SAND TO THE CHILDREN PLAY AREA AND PROVIDING GRANITE BENCHES TO THE PARKS COMING UNDER 164	4.50	4.50	4.50	164-11-000052	EE/P(S)/AS/102/11-12, 20.07.11	EE/P(S)/TS/102/11-12, 20.07.11					nil	File in process	4.50	Tender invited on 09.12.2011
21	155	Repairs, Sand filling, painting to existing fencing, pathway to the parks coming under ward no 155	5.00	5.00	5.00	155-11-000082	EE/P(S)/AS/103/11-12, 20.07.11	EE/P(S)/TS/103/11-12, 20.07.11					nil	File in process	5.00	Tender invited on 09.12.2011
22	154	Rain water harvesting in park in ward no 154	1.00	1.00	1.00	154-11-000076							nil	File in process	1.50	Tender invited on 21.12.11
23	155	Rain water harvesting in park in ward no 155	1.00	1.00	1.00	155-11-000084							nil	File in process	1.00	Tender invited on 21.12.11
		Total	200.00	187.03	187.03										194.48	
		Grand total	213.00	200.03	2050.03										207.48	

BRUHAT BANGALORE MAHANAGARA PALIKE

Statement showing the details of Project works and Horticulture Civil works pertaining to Executive Engineer Project (South) Division

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
Padmanabhanagara Constituency																
1	165	Construction of Swimming pool at B.S.K. 2nd stage 7th main 17th cross behind ward office in ward no 56	381.14	399.74	399.74	056-06-N-G-P-G-FO-001	CE(P)AS/01/08-09	CE(P)TS/01/08-09	M/s.Ramkey infrastructures Ltd	40/14.05.07	19.05.2008	95%	335.00	Work completed	64.74	Work completed. Tender called for out sourcing
2	165	Providing pathways (Walking tracks) to the park in Bhavani layout in Banagiri ward no 56 (park 1 & 2)	40.00	28.60	28.60	056-08-I-G-H-P-IM-001	AC/(S)/PSR/04/07-08 , 21.04.08	CE(S)/TS/13/08-09, 21.06.08	Nagaraj.N	15/27.01.11	26.04.2011	90%	nil	Work under progress	28.60	Park II completed, Park I Started
3	165	Providing chain link fencing to the parks in Bhavani nagara layout between ring road and 80feet road in BSK 3rd stage in ward no 56(park 1 & 2)	58.90	47.56	47.56	056-08-N-G-H-P-FE-002	CE(S) 12.03.08	CE(S)/TS/239/06-07 12.03.08	H.T.Venkateshmurthy	H(S)/ WO /65/08-09, dated: 24.10.08	23.01.2009	60%	6.10	Work under progress	41.46	Park II completed, Park I Started
4	165	Strgthening and restoration to the ground floor building and proposed construction of first floor building to referral hospital at 27th cross Banashankar 2nd stage in ward no 165	135.00	99.00	99.00	165-11-000017	CE(S)/AS/412/10-11 18.02.2011	CE(S)/TS/463/10-11 18.02.11	K.C.Sreedhar	-	-	-	nil	File in process	99.00	Tender submitted for Acceptance file at Major works committee for approval
5	181	Construction of Sports complex at Kumar giri in ward no 181	250.00	233.00	233.00	181-11-000027	CE(S)/AS/62/11-12, 30.04.11	CE(S)/TS/62/11-12, 30.04.11	-	-	-	-	nil	Retendered	250.00	Tender to be recalled (3rd time)
6	167	Construction of Clock tower at South end Circle opposite DCP (South) office	45.00	45.00	45.00	167-11-000015	CE(S)/AS/162/11-12, 20.05.11	CE(S)/TS/162/11-12, 20.05.11	Sri Hombaiah	-	-	-	nil	File in process	45.00	letter issued to pay difference of amount
7	181	Improvements to BBMP play ground at ISRO layout in ward no 181	65.00	71.50	71.50	181-11-000068	CE(S)/AS/869/10-1126.07.11	CE(S)/TS/894/11-12 , 26.07.11	KRIDL	37/11-12, 05.08.11	3 months 04.11.11	-	nil	Work under progress	71.50	SSM work completed around Fencing work to be started
8	182	Improvements to BBMP play ground at KSRTC layout in Padmanabhanagara Constituency	80.00	80.00	80.00	-	-	-	-	-	-	-	nil	File under process	80.00	Evaluation of technical bid under process.

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
9	182	Proposed construction of Bangalore one centre building covering slab drain and improvements to drain around the park at KSRTC layout, Padmanabhanagara Constituency ward no 182	85.00	85.00	85.00	182-11-000041	-	-	-	-	-	-	nil	File in process	85.00	Pending for want of site (previously proposed in park)
10	182	Construction libreyary buildijng and Shuttel court at KSRTC layout in Padmanabhanagara Constituency	85.00	85.00	85.00	182-12-000001	-	-	-	-	-	-	nil	File under process	85.00	File with commissioners off. for As
11	165	Providing gazebo and stone paragolas to Banagiri nagaara park 1 and 2 in ward no 165	14.60	14.60	14.60	165-12-000013	-	-	-	-	-	-	nil	File under process	14.60	Permant injection
12	165	Providing pathway and improvements to Banagiri nagaara park 1 in ward no 165	20.00	20.00	20.00	165-12-000014	-	-	-	-	-	-	nil	File under process	20.00	Permant injection
13	165	Providing Borewell eurocon tiles and rain water harvesting to Banagirinagara park 1 in ward no 165.	19.95	19.95	19.95	165-12-000011	-	-	-	-	-	-	nil	File under process	19.95	Permant injection
14	165	Providing Borewell eurocon tiles and rain water harvesting to Banagirinagara park 2 in ward no 165.	19.90	19.90	19.90	165-12-000012	-	-	-	-	-	-	nil	File under process	19.90	Permant injection
Total			1299.49	1248.85	1248.85								341.10		924.75	
Padmanabhanagara Constituency Horticultural Civil Works																
1	182	Providing pathways and fixing of chain link fencing around the parks in between 12th Main in front of Ward Office and Thimmaiah Road	21.57	21.57	21.57				C. M. Dayanidhi	07.11.09	120 days	-	14.30	Stoped due to court saty	7.27	Fencing completed, pathway work to be taken up
2	181	Construction of play area and providing children play equipments in Hoysala Park	20.00	20.00	20.00	181-11-000036	CE South dated 08/2011	CE South dated 08/2011	K.S.Srinivasar	57/11-12, 12.10.11	120 days 11.02.12	-	nil	Work to be commenced.	20.00	Work to be started
3	181	Construction of SSM wall and providing new chain link fencing to Prof. U.R. Rao Park in ISRO Layout	18.00	18.00	18.00	181-11-000037	CE South dated 08/2012	CE South dated 08/2012	Prakash	54/11-12, 12.10.12	120 days 11.02.12	-	nil	Work in progress	18.00	fenc dismantling in progress
4	181	Development of Children's Play Area and providing new children play equipments in HSBS Layout	10.00	9.93	10.24	181-11-000038	CE South dated 08/2013	CE South dated 08/2013	K.Srikanta	100/11-12 15.12.11	4 months 14.04.12	-	nil	Work in progress	10.00	

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
5	181	Providing Eurocon tiles pathways to existing parks in Kanaka Layout	12.00	12.00	12.00	181-11-000039	CE South dated 08/2014	CE South dated 08/2014	Prakash	53/11-12, 12.10.12	120 days 11.02.12	-	nil	Work in progress	12.00	Laying of kerb in progress
6	181	Providing new kerbs, gazebo, bench platforms and development childrens play area in HSBS Layout	20.00	20.00	20.00	181-11-000040	CE South dated 08/2015	CE South dated 08/2015	Prakash	50/11-12, 12.10.11	120 days 11.02.12	-	nil	Work to be commenced.	20.00	Work to be started
7	181	Providing new walking tracks, gazebo and entrance plaza to Kumaragiri Southern side	20.00	20.00	20.00	181-11-000041	CE South dated 08/2016	CE South dated 08/2016	Prakash	51/11-12, 12.10.11	120 days 11.02.12	-	nil	Work to be commenced.	20.00	Work to be started
8	181	Providing walking tracks and new children play equipments in Triangular Park at 1st Main ISRO Layout	20.00	20.00	20.00	181-11-000042	CE South dated 08/2017	CE South dated 08/2017	G.Krishnamurthy	56/11-12, 12.10.11	120 days 11.02.12	-	nil	Work to be commenced.	20.00	Work to be started
9	181	Providing walking tracks, gazebo and development of park in BBMP property at 13th Main K.S. Layout near St.Phelomena School, behind SWD	20.00	20.00	20.00	181-11-000043	CE South dated 08/2018	CE South dated 08/2018	Prakash	52/11-12, 12.10.11	120 days 11.02.12	-	nil	Work in progress	20.00	Levelling work is in progress
10	181	Construction of Childrens play area and providing childrens play equipments in southern portion of Kumaragiri Park	15.00	15.00	15.00	181-11-000044	CE South dated 08/2019	CE South dated 08/2019	G.Krishnamurthy	55/11-12, 12.10.11	120 days 11.02.12	-	nil	Work to be commenced.	15.00	Work to be started
11	181	Construction of Childrens play area and providing childrens play equipments in Kanaka Layout 4th Main Park	14.40	14.40	14.40	181-11-000067	CE(S)/AS/866/10-11 26.07.11	CE(S)/TS/891/11-12 26.07.11	KRIDL	EE/P(S)/WO/41/11-12, 16.08.11	15.02.12 6 months	-	nil	Work to be comenced	14.40	Work to be started
12	181	Providing new cobble stone pathways to Kanaka Layout 4th Main Park	16.51	16.51	16.51	181-11-000069	CE(S)/AS/867/10-11 26.07.11	CE(S)/TS/892/11-12 26.07.11	KRIDL	EE/P(S)/WO/39/11-12, 16.08.11	15.02.12 6 months	-	nil	Work under progress	16.51	Work under progress
13	181	Drilling of new borewell, pumping machinery, panel board, water supply connections and electrification at Kanaka Layout Old Park	3.81	3.81	3.81		EE/P(S)/AS/52/11-12, 20.07.11	EE/P(S)/TS/52/11-12, 20.07.11	-	-	-	-	nil	Agreement to be executed by KRIDL	3.81	Addressed a letter to KRIDL for executing agreement

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
14	181	Drilling of new borewell, pumping machinery, panel board, water supply connections and electrification at Kanaka Layout New Park	3.81	3.81	3.81		EE/P(S)/AS/54/11-12, 20.07.11	EE/P(S)/TS/54/11-12, 20.07.11	-	-	-	-	nil	Agreement to be executed by KRIDL	3.81	Addressed a letter to KRIDL for executing agreement
15	181	Drilling of new borewell, pumping machinery, panel board, water supply connections and electrification at Abdul Kalam park	3.81	3.81	3.81		EE/P(S)/AS/53/11-12, 20.07.11	EE/P(S)/TS/53/11-12, 20.07.11	-	-	-	-	nil	Agreement to be executed by KRIDL	3.81	Addressed a letter to KRIDL for executing agreement
16	181	Providing pathways and other developmental works to Kumaragiri park	98.00	98.00	98.00	-	-	-	KRIDL	-	-	-	nil	Work under progress	98.00	Laying of kerbs in progress
17	181	Providing retaining walls, bench platforms and granite benches to Kumaragiri park	63.00	63.00	63.00	-	-	-	KRIDL	-	-	-	nil	Work under progress	63.00	Work under progress
18	183	Providing pathway and fencing to Denabank colony park in ward no 183	10.00	10.00	10.00	-	-	-	-	-	-	-	nil	Pending for clearance from the councilar	10.00	Est to be sanctioned
19	161	Repairs to pathway and painting work in Hosakerehalli NCERT park	3.50	3.50	3.50	-	-	-	-	-	-	-	nil	File under process	3.50	Tender submitted to CE (S) for approval on 12.12.11
20	161	Improvements and development works in Hosakerehalli NCERT park	3.50	3.50	3.50	-	-	-	-	-	-	-	nil	File under process	3.50	Tender submitted to CE (S) for approval on 12.12.11
21	165	Providing benches with platform in Brundavana park	5.00	4.87	5.10	165-11-000038	EE/P(S)/AS/8611-12, 12.10.11	EE/P(S)/TS/86/11-12, 12.10.00	J.J.Enterprises	-	-	-	nil	File under process	5.00	Tender submitted to CE (S) for approval on 12.12.11
22	165	Providing Kavere statue in Brundavana park	4.00	4.00	4.00	-	-	-	-	-	-	-	nil	File under process	4.00	Tender submitted to CE (S) for approval on 12.12.11
23	165	Repairs to pathway and painting work in Vanaranga park at Ganesh mandihar in ward no 165	4.00	4.00	4.00	165-11-000040	EE/P(S)/AS/94/11-12, 20.07.2011	EE/P(S)/TS/94/11-12, 20.07.11	-	-	-	-	nil	File under process	4.00	Aggrement to be executed by the contractor
24	166	Repairs to chian link and pathway painting to the Lakshmanrao boulevard D park	2.00	2.00	2.00	-	-	-	-	-	-	-	nil	Tenders to be inviited	2.00	Tender invited opened on 25.01.12

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.12	Status	Balance amount required for the year 2011-12	Remarks
25	166	Repairs to chian link and pathway painting to the Lakshmanrao boulevard E park	2.00	2.00	2.00	-	-	-	-	-	-	-	nil	Tenders to be inviited	2.00	Tender invited opened on 25.01.12
26	166	Repairs to chian link and pathway painting to the Lakshmanrao boulevard F park	2.00	2.00	2.00	-	-	-	-	-	-	-	nil	Tenders to be inviited	2.00	Tender invited opened on 25.01.12
27	181	Repairs to pathway and chainlink fencing to Lava Kusha park	2.00	2.00	2.00	-	-	-	-	-	-	-	nil	Tenders to be inviited	2.00	Tender invited opened on 25.01.12
28	181	Repairs to pathway and chainlink fencing to Pushpanjali park	2.00	2.00	2.00	-	-	-	-	-	-	-	nil	Tenders to be inviited	2.00	Tender invited opened on 25.01.12
29	182	Providing retaining wall, steps, gate and Sand to Bharath housing society Children park	3.00	3.00	3.00	182-11-000079	EE/P(S)/AS/9 3/11-12, 20.07.11	EE/P(S)/TS/ 93/11-12, 20.07.11	-	-	-	-	nil	File under process	3.00	Tender apprvoal awaited
30	165	Providing rainwater harvesting works in parks of Ganeshmandhir	1.00	1.00	1.00	165-11-000043	EE/P(S)/AS/4 7/11-12, 19.07.11	EE/P(S)/TS/ 47/11-12, 19.07.11	P.Mahadev	75/11-12, 04.11.11	2 months 03.01.12	-		Completed	1.00	Completed
31	181	Providing rainwater harvesting works in parks of Kumaraswamyi layout	1.00	0.99	0.99	181-11-000081	EE/P(S)/AS/4 6/11-12, 19.07.11	EE/P(S)/TS/ 46/11-12, 19.07.11	M/s R.Lingappa & Sons	98/11-12 15.12.11	2 months 14.02.12	-		Completed	1.00	Completed
32	166	Providing rainwater harvesting works in parks of Karisandra	1.00	1.00	1.00	166-11-000030	EE/P(S)/AS/4 5/11-12, 19.07.11	EE/P(S)/TS/ 45/11-12, 19.07.11	S.H.Raghave ndra	68/11-12, 04.11.11	2 months 03.01.12	-		Completed	1.00	Completed
33	182	Providing rainwater harvesting works in parks of Padmanbhanagara	1.00	0.98	0.98	182-11-000081	EE/P(S)/AS/4 4/11-12, 19.07.11	EE/P(S)/TS/ 44/11-12, 19.07.11	V.Ravi	99/11-12 15.12.11	2 months 14.02.12	-		Completed	1.00	Completed
TOTAL			426.91	426.68	427.22							-			412.61	

BRUHAT BANGALORE MAHANAGARA PALIKE

Statement showing the details of works pertaining to Executive Engineer Project (South) Division

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.13	Status	Balance amount required for the year 2011-12	Remarks
Jayanagar Constituency Horticultural Civil Works																
1	178	Providing remaining eurocon pathway tiles to the park near Oxford School in Sarakki Ward	23.00	23.00	23.00	178-11-N-G-H-P-CW-001	28.09.10	28.09.10	KRIDL	30/10-11 24.03.11		-		Completed	23.00	Completed
2	178	Providing chain link fencing to BBMP property at JP Nagar 6th Phase 18th Cross 37th Main in Sarakki Ward	9.70	9.70	9.70	178-11-N-G-H-P-FE-001	28.09.10	28.09.10	KRIDL	32/10-11 24.03.11		-		Work in progress	9.70	laying of kerb in progress
3	178	Providing chain link fencing to and pathways to BBMP property at JP Nagar S.B.I. Colony 40th Main behind Shiva Temple in Sarakki Ward	25.75	25.75	25.75	178-11-N-G-H-P-FE-002	28.09.10	28.09.10	KRIDL	36/10-11 24.03.11		-		Completed	25.75	Completed
4	178	Providing pathways and childrens play equipments in BBMP property at JP Nagar 6th Phase 31st Main near Kashi Vishwanatha Temple in Sarakki Ward	30.00	30.00	30.00	178-11-N-G-H-P-CW-002	28.09.10	28.09.10	KRIDL	37/10-11 24.03.11		-		Work nearing completion	30.00	Work under progress
5	178	Providing pathways and childrens play equipments in BBMP property at JP Nagar 1st Phase bet. 30th and 31st Cross in Sarakki Ward	15.00	15.00	15.00	178-11-N-G-H-P-CW-003	28.09.10	28.09.10	KRIDL	38/10-11 24.03.11		-		Completed	15.00	Completed
6	178	Providing eurocon tile path ways to Dhanvanthri park in Sarakki Ward	28.70	28.70	28.70	178-11-N-G-H-P-CW-004	28.09.10	28.09.10	KRIDL	31/10-11 24.03.11		-		Completed	28.70	Completed
7	178	Providing eurocon tile path ways to J.P. Nagar 5th Stage Park in Sarakki Ward	13.30	13.30	13.30	178-11-N-G-H-P-CW-005	28.09.10	28.09.10	KRIDL	33/10-11 24.03.11		-		Work in progress	13.30	Tiles work in progress
8	178	Providing eurocon tile path ways to J.P. Nagar 34th Main H.T. Line Park in Sarakki Ward	16.00	16.00	16.00	178-11-N-G-H-P-CW-006	28.09.10	28.09.10	KRIDL	29/10-11 24.03.11		-		Completed	16.00	Completed

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.13	Status	Balance amount required for the year 2011-12	Remarks
9	178	Providing 2nd Gazebo in Dhanvanthri Park	5.00	5.00	5.00	178-11-N-G-H-P-MI-001	28.09.10	28.09.10	KRIDL	35/10-11 24.03.11		-		Completed	5.00	Completed
10	178	Providing Gazebo in J. P. Nagar 5th Stage Park	5.00	5.00	5.00	178-11-N-G-H-P-MI-002	28.09.10	28.09.10	KRIDL	34/10-11 24.03.11		-		Completed	5.00	Completed
11	178	Providing multi speciality play equipments in park behind Kashi Vishwanatha Temple JP Nagar 6th Phase in Sarakki Ward	27.00	27.00	27.00				KRIDL	18/11-12 08.07.11	12 months 07.07.12			Completed	27.00	Completed
12	168	Improvements to Dr.Vishnuvardhana Vishranthi Vana East side park of PattabhiraManagara Ward	7.50	7.50	7.50	168-11-000024	CE(S)/AS/865/11-12, 26.07.11	CE(S)/TS/890/11-12, 26.07.11	KRIDL	EE/PS/WO/40/11-12, 16.08.11	15.02.12 6 months			Work under progress	7.50	Watchman shed roof laid

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.13	Status	Balance amount required for the year 2011-12	Remarks
13	168	Improvements to Bhavi Park West Side (North side) in Pattabhiranaganara Ward	7.50	7.50	7.50	168-11-000027	CE(S)/AS/863/11-12, 26.07.11	CE(S)/TS/888/11-12, 26.07.11	KRIDL	38/11-12, 16.08.11	15.02.12 6 months			Work under progress	7.50	Grill work in progress
14	170	Improvements to Bhavi Park East Side in Pattabhiranaganara Ward	7.50	7.50	7.50	168-11-000026	CE(S)/AS/864/11-12, 26.07.11	CE(S)/TS/889/11-12, 26.07.11	KRIDL	42/11-12, 16.08.11	15.02.12 6 months			Work under progress	7.50	Grill work in progress
15	170	Development works in Saibaba temple opposite park in ward no 170.	3.00	3.00	2.45	170-11-000034	EE/P(S)/AS/37/11-12, 16.07.11	EE/P(S)/TS/ 37/11-12, 16.07.11	S.Shaffi	76/11-12, 09.11.11	4 months 08.02.12			Work in progress	3.00	Work comenced on 12.12.11
16	170	Development of A B C D parks in Jayanagar East ward in ward no 170.	4.00	3.26	3.26	170-11-000035	EE/P(S)/AS/36/11-12, 16.07.11	EE/P(S)/TS/36/11-12, 16.07.11	S.Shaffi	77/11-12, 09.11.11	4 months 08.02.12			Work in progress	4.00	Work comenced on 12.12.11
17	177	Providing compound and other developmental works to open area in 21 st main Marenahalli in ward no 177.	18.47	18.47	18.47	177-11-000095			R.G.Infrastrucure	48/11-12, 19.09.11	2 monts, 18.11.11			Work under progress	18.47	Compound work in progress
18	177	Repairs to pathways, painting works, rainwater harvesting and other developmental works in mini forest 'A' park (Anandavana) J. P. Nagar in ward no 177.	7.37	7.34	6.45	177-11-000092	EE/P(S)/AS/39/11-12, 16.07.11	EE/P(S)/TS/39/11-12, 16.07.11	P.Krishna	102/11-12 15.12.11	4 months 14.04.12			Work under progress	7.37	
19	177	Providing new gate and development of entrance area in mini forest parks in ward no 177.	3.00	3.00	3.11	177-11-000090	EE/P(S)/AS/41/11-12, 16.07.11	EE/P(S)/TS/41/11-12, 16.07.11	M.N.Ramaiah	87/11-12 09.11.11	4 months			Work under progress	3.00	
20	177	Providing laughing club platform compost pit, cross fencing, New kerb and repairs to path ways and paining works in mini forest 'B' park J. P. Nagar in ward no 177	7.16	7.32	7.32	177-11-000093	EE/P(S)/AS/40/11-12, 16.07.11	EE/P(S)/TS/40/11-12, 16.07.11	H.T.Venkateshmurthy	81/11-12 09.11.11	4 months 08.03.12			Work in progress	7.16	laying of kerb in progress

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.13	Status	Balance amount required for the year 2011-12	Remarks
21	177	Construction of childrens play area in mini forest 'B' park J. P. Nagar in ward no 177.	12.00	12.55	12.55	177-11-000094			C.N.S Murthy	47/11-12, 19.09.11	2 months			Work under progress	12.00	SS Steel work in progress
22	169	Repairs to pathway in Byrasandra park (Construction of R.C.C. stage and granite benches in B.B.M.P. property at Byrasandra village) in ward no 169.	4.00	4.00	4.00	169-11-000111	EE/P(S)/A S/33/11-12, 16.07.11	EE/P(S)/T S/33/11-12, 16.07.11	S.L.R.Enterprises	45/11-12, 19.09.11	2 months 18.11.11			Completed	4.00	
23	169	Repairs, improvements to Byrasandra village park in ward no 169.	2.00	1.63	1.71	169-11-000113	EE/P(S)/A S/35/11-12, 16.07.11	EE/P(S)/T S/35/11-12, 16.07.11	N.Raju	101/11-12 15.12.11	2 months			Finle under process	2.00	Agreement to be executed by the Contractor
24	169	Providing children's play equipment and development of K.B. layout park (K.V. layout) in ward 169 (construction of R.C.C. stage and granite benches in B.B.M.P. property)	5.00	5.23	5.23	169-11-000114	EE/P(S)/A S/34/11-12, 16.07.11	EE/P(S)/T S/34/11-12, 16.07.11	P.Krishna	83/11-12 09.11.11	2 months			Work under progress	5.00	Foundation work in progress
25	169	Development of L.I.C. colony park in ward no 169	5.00	5.00	5.00	169-11-000112	EE/P(S)/A S/38/11-12, 16.07.11	EE/P(S)/T S/38/11-12, 16.07.11	S.L.R.Enterprises	46/11-12, 19.09.11	2 months 18.11.11			Work under progress	5.00	Granite cladding work in progress
26	168	Providing Grante benches to Vishravanthi vana park	2.50	2.50	2.50									Pending for clearance from the councilar	2.50	
27	179	Repairs to paly equipment in Lakshmanrao builvard T park	1.90	1.90	1.90									Tender opned on 25.01.12	1.90	
28	171	Providign Urcon Tiles Maruthi layout Park	9.00	9.00	9.00	171-11-000048								Pending for clearance from the councilar	9.00	
29	179	Repairs to pathway and painting works in Lakshmanrao builvard K park	1.70	1.70	1.70									Tender opned on 25.01.12	1.70	

Sl. No	Ward No	Name of Works	Estimate Amount	Amount put to tender	Quoted amount	Work Code	AA No & date	TS No & date	Name of the Agency	W.O No & date	Date of completion as per Agreement)	Physical Progress	Expenditure as on 31.03.13	Status	Balance amount required for the year 2011-12	Remarks
30	179	Repairs to pathway and painting works in Lakshmanrao builvard L park	1.70	1.70	1.70									Tender opned on 25.01.12	1.70	
31	179	Repairs to pathway and painting works in Lakshmanrao builvard M park	1.80	1.80	1.80									Tender opned on 25.01.12	1.80	
32	168	Providing children's play equipment to ward office park	4.00	4.00	4.00									Pending for clearance from the councilar	4.00	
33	168	Providing rainwater harvesting works in parks of Pattabiramnagara	1.00	1.00	1.00	168-11-000084	EE/P(S)/A S/51/11-12, 19.07.11	EE/P(S)/T S/51/11-12, 19.07.11	S.H.Raghavendra	72/11-12, 04.11.11	2 months 03.01.12			Completed	1.00	
34	177	Providing rainwater harvesting works in parks of J.P.Nagar	1.00	1.00	1.00	177-11-000097	EE/P(S)/A S/50/11-12, 19.07.11	EE/P(S)/T S/50/11-12, 19.07.11	P,Mahadev	71/11-12, 04.11.11	2 months 03.01.12			Completed	1.00	
35	178	Providing rainwater harvesting works in parks of Sarakki	1.00	1.00	1.00	179-11-000143	EE/P(S)/A S/49/11-12, 19.07.11	EE/P(S)/T S/49/11-12, 19.07.11	P,Mahadev	73/11-12, 04.11.11	2 months 03.01.12			Completed	1.00	
36	179	Providing rainwater harvesting works in parks of Shakambarinagar	1.00	1.00	1.00	179-11-000094	EE/P(S)/A S/48/11-12, 19.07.11	EE/P(S)/T S/48/11-12, 19.07.11	S.H.Raghavendra	74/11-12, 04.11.11	2 months 03.01.12			Completed	1.00	
37	178	Providing multi speciality play equipments in park behind Kashi Vishwanatha Temple JP Nagar 6th Phase in Sarakki Ward	27.00	27.00	27.00	178-11-N-G-H-P-CW-002	CE(S)/AS /865/11-12, 26.07.11		KRIDL	18/11-12 08.07.11		07.07.12		Completed		Bill submitted
		Total	345.55	345.35	344.10								0.00		318.55	